EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drain at Someshwara Nagara Chikkabettahalli in ward no 03
2	Amount of work portion	Rs 19,41,528.00 lakhs
3	Estimated Cost	Rs.20.00 lakhs
4	Name of Contractor	S R Prakash Kumar
5	Agreement no	No : 97, dt: 19/12/2018
6	No and date under which work order issued	No : 97, dt: 19/12/2018
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	19/3/2019
9	Date of receipt of application in the Sub Division office	19/3/2019
10	Extension granted if any	—
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	EWS for RCC drain and laying 1:4:8 concrete for bed and laying m-20
12	Work carried out during 1st extension	—

13	Work carries out during 2nd extension	—
14	Time now applied for	88 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Balance Work has to be done in time extension period
18	Probable time required for completion of remaining work	88 days
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	~~Yes~~ —
21	Remarks of the AEE and the daily rate of penalty proposed	Due to bussb conveyline ~~bjyw~~ work
21	Remarks of the EE and the daily rate of penalty proposed	RS-20/- per day penalty proposed.

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜ.ಜ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ